NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NEWZ/BBMP/YD/IR/2019-2020

Date:04-09-2019

To,
The Executive Engineer,
Yelahanka Division

"INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Providing Borewell water pipe lines Water Supply works at ward no.4

Item No	Description of work	Unit	Qty
1	Geophysical investigation of site for sinking borewell for supplying drinking water to the habitation either through the hand pump, MWS or P.W.S.S. by vertical electrical	Each	5.00
2	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of	Mtr	0.00
	0.00 to 50.00 Mtr.	Mtr	250.00
	50.00 to 100.00 Mtr.	Mtr	250.00
	100.00 to 150.00 Mtr.	Mtr	250.00
	150.00 to 200.00 Mtr.	Mtr	250.00
	200.00 to 250.00 Mtr.	Mtr	250.00
	250.00 to 300.00 Mtr.	Mtr	250.00
	300.00 to 350.00 Mtr.	Mtr	250.00
3	Supplying of ISI Mark 175 mm nominal bore medium black ERW casing pipe of 5mm thick black electric resistance continous welded midle steel tube material confirming	Rmt	250.00
4	Providing and fixing 250mm dia PVC pipe and as per specification and directions.	Rmt	30.00
5	175 mm dia M.S. Casing cap	Each	5.00
6	supply of 175mm M.S collars each	Each	40.00
7	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for	Nos	5.00
	Providing, laying & jointing GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using	Rmtr	1650.00